

RENOVATION TIMELINE - SOUTHPARK CENTRE

Prepared by: Pinnacle Builders Inc. Date: May 28, 2026 | Revision: 0 | Contract Value: \$7,500,000 Assumes close August 1, 2026. Months numbered from close.

Work Item	Budget	Dur	M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12	M13	M14	M15	M16	M17	M18
COMMON AREA RENOVATION																				
General Conditions & Mobilization	365,000	18m	I	I	I	I	I	I	I	I	I	I	I	I	I	I	I	I	I	I
Lobby Demolition	82,500	1m		I																
Lobby Renovation (Entrance + Reception)	300,000	8m			I	I	I	I	I	I	I	I								
Corridor Refresh - Floor 1	60,900	2m			I	I														
Corridor Refresh - Floor 2	62,300	2m				I	I													
Corridor Refresh - Floor 3	56,700	2m					I	I												
Corridor Refresh - Floor 4	60,900	2m						I	I											
Corridor Refresh - Floor 5	53,200	2m							I	I										
Restroom Renovation - Floor 1	72,000	3m			I	I	I													
Restroom Renovation - Floor 2	74,000	3m					I	I	I											
Restroom Renovation - Floor 3	68,000	3m							I	I	I									
Restroom Renovation - Floor 4	72,000	3m									I	I	I							
Restroom Renovation - Floor 5	64,000	3m											I	I	I					
Elevator Lobby Upgrades	144,000	2m										I	I							
Signage & Wayfinding	95,000	2m												I	I					
Punch List & Closeout - Common Areas	0	2m														I	I			
SPEC SUITE BUILDOUT (MERIDIAN FLOORS)																				
Suite 610 (14,000 SF) - Floor 6	910,000	6m				I	I	I	I	I	I									
Suite 620 (13,000 SF) - Floor 6	845,000	6m				I	I	I	I	I	I									
Suite 710 (13,000 SF) - Floor 7	845,000	6m						I	I	I	I	I	I							
Suite 720 (12,000 SF) - Floor 7	780,000	6m						I	I	I	I	I	I							
Suite 810 (12,500 SF) - Floor 8	812,500	6m								I	I	I	I	I	I					
Suite 820 (11,500 SF) - Floor 8	747,500	6m								I	I	I	I	I	I					
Punch List & Closeout - Spec Suites	0	1m														I				

INDIRECT COSTS Soft Costs (A&E, Permits, CM Fee) - 495,000 - 16 mo - - - - - Contingency (~7% of hard costs) - 434,500 - -
TOTAL CONTRACT VALUE - 7,500,000 NOTES 1. Spec suite buildout at \$65/SF per James Whitfield's site assessment (Email 5, May 31). 2. Floor 6 spec suites assume access beginning Month 4 (Meridian lease expires Oct 31, 2026). 3. Floors 7 and 8 phased at 2-month intervals to manage subcontractor scheduling. 4. Common area renovation and spec suites run in parallel where possible. 5. TI allowance for spec suites not included herein - \$65/SF is total buildout cost to owner. 6. Budget excludes ongoing tenant TI/LC for existing tenant rollovers (separate line in operating budget). 7. Contingency and soft costs shown as separate line items; hard costs are net of indirect allocation. 8. Line items reconcile to

Contractor Bid (Pinnacle Builders Inc., May 28, 2026). RECONCILIATION TO BID Scope - Gantt - Bid Lobby (Demo + Renovation) - 382,500 - 382,500 Restrooms Fl 1-5 (sum of 5 floors) - 350,000 - 350,000 Corridors Fl 1-5 (sum of 5 floors) - 294,000 - 294,000 Elevator Lobby Upgrades - 144,000 - 144,000 Signage & Wayfinding - 95,000 - 95,000 Spec Suites (6 suites) - 4,940,000 - 4,940,000 General Conditions & Mobilization - 365,000 - 365,000 Soft Costs - 495,000 - 495,000 Contingency - 434,500 - 434,500 TOTAL - 7,500,000 - 7,500,000